EXTENSION OF TIME PROPOSAL

1	Name of Work	Development of roads and drains at Maruthinagara 4th main and cross roads Basaveshwaranagara and shivanahalli surrounding areas in ward no -1 of yelahanka Sub division. (Package - 7)
2	Amount of Work Portion	Rs 392.00 Lakhs
3	Estimated Cost	Rs 400.00 lakhs
4	Name of Contractor	Sri K B Alankar,
5	Agreement No	EE (YNK.D) EPMT-05/W.O/ 196 / 2020-21 date: 24-12-2020.
6	No and date under which work order issued	EE (YNK.D) EPMT-05/W.O/ 196 / 2020-21 date: 24-12-2020.
7	Time limit originally fixed for completion	180 days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	6 days
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	EWE for road and drains and laying conrete and laying and wetmix macadama and coping work
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	6 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,

18	Probable time required for completion of remaining work	6 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	Delayed due to lockdown. time No penalty may be imposed.

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ